

## Progress Report Week 5



- ✓ Foundation forms stripped at West wall of Gym, North wall future Platform, and all walls of Storage Room 113

## Progress Report Week 5



- ✓ Mason beginning to mobilize equipment to site - scheduled to start last week of July
- ✓ Excavation of last portion of footings at South Wall of Basement Storage Room and Gym – stepped down to existing footing elevation

## Progress Report Week 5



- ✓ Last footings poured at South side of building



- ✓ Foundation backfill beginning at North and East wall of Gym and Storage Room 111 - being compacted in lifts

# Other

- ✓ Preliminary Construction Schedule
- ✓ On-site meeting with Mark Dykstra, Adrian van Eck and John Donato on Friday, July 14<sup>th</sup> at 4:30p.m.
- ✓ Further Shop Drawings submitted for review by CRD and Architect;
  - Steel roof deck shop drawings

## Next (Week 6)

- ❑ Completion of rebar placement and concrete pouring of foundation walls
- ❑ Masonry materials being delivered to site at staging area on the granular base for parking lot extension at North side of site
- ❑ On-site meeting with Architect and Construction Manager on Tuesday at 7:00am
- ❑ Further advancement of remaining shop drawings, plans for painting of steeple, et cetera