



Meet Our Builders

Les McComb
Site Superintendent
CRD Construction Ltd.

Family Life:

Married to Joe-Ann and has three step children; Kyla who is a veterinarian, Andrew who has his Master's in Literature and works @ Planned Parenthood, Toronto. Seamus who is a Licenced Carpenter and is working as a timber framer in Vernon, B.C.

Work History:

Started as a framer, worked for himself for a number of years, started with a general contractor in the 1980's and has worked for CRD Construction for the last 12 years

Other Interests:

Teaching the Apprenticeship Program at Mohawk College (he is highly appreciative of CRD's support in this).

Pleasures:

Spending time at his cottage in Bancroft, fishing, and snowmobiling (sometimes travelling around Algonquin Park)

We thank to God for Les and his work for us on this project. He is a highly skilled construction manager and we are blessed to have him working on our project.



Progress Report Week 6

- ✓ Rebar placement and forming for 1st pour of foundation for Storage Rooms below kitchen
- ✓ 1st concrete pour for foundation at storage rooms below future kitchen

Progress Report Week 6



- ✓ Forming for final concrete foundation pour at South wall of addition (Gym and Storage Rooms below future Kitchen)
- ✓ Ramp up and over foundation wall at North wall of future Platform to bring equipment into building (this will remain as an access point for lifts in during construction)



Progress Report Week 6

- ✓ R15 foundation insulation extending at least 1.2 below grade and returning on interior/exterior foundation to limit the effects of thermal bridging (addition will be highly insulated to comply with most recent Building Code requirements)
- ✓ Last forms stripped from foundations at North wall of Gym and Storage Rooms below kitchen

Other

- ✓ Construction Meeting # 2 held on-site meeting with Mark Dykstra, Adrian van Eck, John Donato (President, CRD), Les McComb (Site Superintendent, CRD) and Glenn Reinders (Architect) on Tuesday, July 18th at 7:00 a.m.

- ✓ Further Shop Drawings submitted for review by CRD and Architect;
 - Aluminium windows (additional submission required to satisfy City)
 - Revisions requested to Hollow Metal and Door Hardware shop drawing (final review once revisions are received)
 - Elevator shop drawing review complete
 - Gym equipment shop drawing review complete

Next (Week 7)

- ❑ Balance of foundation insulation, installation of damp-proofing (radon control), balance of placement and compaction of fill (in lifts) below floor slab of Gym and Storage Rooms below future Kitchen and compaction testing.
- ❑ Rough in of radon piping
- ❑ Rough in of under slab AVL conduit and electrical conduit
- ❑ Mason commences construction on steel reinforced concrete block walls beginning at South wall of Gym