



Construction Update Weeks 10, 11 and 12

August 14th to 18th, 2017

August 21st to 25th, 2017

August 28th to September 1,
2017

Progress Report Week 10



- ✓ Masonry progressing

Progress Report Week 10



- ✓ Masonry work progressing at rear wall of gym and future sanctuary wall



- ✓ Masonry progress on west wall of gym and future sanctuary

Progress Report Week 11



- ✓ Portion of basement slab removed and rebar mat in place for future elevator base complete with sump, u/g plumbing, plumbing vents, water piping, and electrical conduit



- ✓ Elevator base and elevator wall footings poured, rebar dowels in place for concrete block walls

Progress Report Week 11



- ✓ Parking lot light base formed with rebar placed



- ✓ Most concrete parking lot light based poured

Progress Report Week 12



- ✓ Masonry anchors installed in preparation for brick installation



- ✓ Threaded inserts installed for future basketball nets

Progress Report Week 12



- ✓ Masonry walls complete except at Platform and storage rooms

Other items from Week 12

- ✓ Construction Progress Meeting # 5 on Tuesday, August 29th, 2017 (Note: Adrian on vacation)
- ✓ Some items discussed and addressed this week;
 - Meeting Room #115 – will have exposed drywall ceiling in lieu of acoustic. Light fixtures to be changed to surface mounted. Exposed ductwork to be designed for this room. Sleeves / openings for future kitchen ductwork will not be provided under this Contract. (Future work by PGCC)
 - Safety Cage to roof access ladder not required, to be deleted from contract.
 - Storage Rooms 022 will have an approximate clear width of 4.20m (14' +/-). Door #39 to align with final location of Door #37 (Fellowship Hall)
 - Baptistry Drain Line to be extended under new floor slab in Storage Room 025 to Door #37 for "future" tie-in into existing sanitary sewer.
 - Poly Carbonate Protection Shields instead of wire cages for switches, emergency lights in gym - approved
 - Gymnasium lighting to be mounted on unistrut attached to bottom chord of OWSJ using unistrut clamps. Lighting will follow slope of OWSJ.
 - Light standards and heads for parking lot to be black.
 - Proposed feeder route for new addition discussed at today's meeting; From existing electrical room → through rooms 016, 015, 012 → through Fellowship Hall 011 along bulkhead above folding doors → Storage Room 025, then underground to new electrical location in Storage Room 011. Feeder location under existing precast floor slabs to be reviewed and located to accommodate a "Future Insulated Water Line".
 - Provide an empty conduit (under slab) from new electrical distribution in Storage Room 111 to Storage Room 025 for "Future Kitchen" power feed requirements.
 - Authorized to release electrical fixtures and store on site in Fellowship Hall.
 - Rear canopy redesign required (with Architect)

Next (Week 13 and 14)

- ❑ Mason completes construction of steel reinforced concrete block walls at future platform and adjacent storage rooms
- ❑ Balance of rough in of electrical conduit and AVL conduit and boxes within masonry walls as masonry
- ❑ Commencement of construction of masonry walls around future elevator